NYC 9/11 Public Portal Document

GRACE CONTRACTING CORP.
151-45 6th Road, Whitestone, N.Y. 11357-(718) 767-9000

DATE: DECEMBER 18, 2001 (DAY)

FINAL

DAILY WORK FORCE REPORT

Job Name & Location: World Trade Center
Contract No.
Weather Conditions

Labor		Equipment			
CLASSIFICATION	QUANT.	Description	MANNED	STANDBY	IDLE
SUPERINTENDENT	1	CAT 966 LOADER	1		
PROJECT ENGINEER	2	CAT 446 BACKHOE	1		
OFFICE ENGINEER		CAT 973 LOADER	1		
FOREMEN	1	CAT 365 GRAPPLER		1	
SAFETY OFFICER	1	CAT 375 GRAPPLER		1	
LABORERS	23	HITACHI 750 GRAPPLER	1		
IRON WORKERS	1	HITACHI 550 GRAPPLER	1		
LOCAL 14	6	HITACHI 550 GRAPPLER	1		
LOCAL 15	8	HITACHI 1200 GRAPPLER	1		
CARPENTER		185 CFM COMPRESSOR	1		
CARPENTER FOREMAN	1	235 HAMMER HOE RAM		1	
TEAMSTERS	1	MECHANICS TRUCK	2		
MECHANICS	2	TOOL TRUCK			
HOUSE WRECKERS	7	TOOL VAN	1		
		ROLL OFF			
		DUMP TRAILERS			
		LOW BED TRAILER			
DELIVERIES: AWISCO		HIGH DECK TRAILERS			
AUSTER RUBBER		WELDING TRUCK	1		
BLACK BEAR		FUEL TRUCK	1		
GRACE ASPHALT 193.30 TONS		PICKUP TRUCKS	8		
		LIGHT TOWERS	13		
		SITE MULE	3		
		DUMP TRUCKS			
NOTE 3 DUMP TRAILERS RAN STONE TO FIX ROADWAY		10 WHEEL DUMP TRUCK			
		FLASHING ARROW BOARD	1		
		OFFICE TRAILER/GENER.	1		
		CARGO BOXES	4		
		FLAT TRUCK			1
		PUMP	2		
		ROLLER			1
LIGHT TOWERS USED FOR 3 HOURS		RAINMAKER/GENIE LIFT	1		

Description of Work:

DELAYS: 12:30- 2:15 OUT OF HOLE FOR PULLING OF BUILDING #6
DELAYS: HIGH BEDS DOWN TILL 2:30 TO FIX ROADWAY INSIDE TOWERS 1 & 2
MANNED TARPING AND TRIMMING STATIONS
MAINTAIN TRAFFIC FLOW INTO AND OUT OF AREA
MANNED WATERING STATIONS FOR DUST CONTROL
CONTINUE REMOVING DEBRIS FROM LOWER LEVELS OF TOWER 2 AND EAST OF CHILLER PLANT
LOADS OUT SEE SUMMARY

GRACE CONTRACTING CORP

Approved By:	
Title:	BY:
For:	SUPERINTENDENT

CITY_21MC100_004715098

NYC-WTC_000290108