



AMBASSADOR CONSTRUCTION CO., INC.

April 8, 1999

Mr. Walter Weems
Silverstein Properties, Inc.
7 World Trade Center
New York, NY 10048

RE: Mayor's Office of Emergency Management
7 World Trade Center - 1, 7 & 23rd Floors
Change Order #078
Amb. Job # S57-5175

Dear Mr. Weems:

We are pleased to submit herewith our change order #078 to perform the following work at the above referenced premises for the sum of ~~SIX THOUSAND SIX HUNDRED TWENTY-NINE DOLLARS (\$6,629.00)~~ *Seven* *Seven*

Ten *\$7,710.00*

SCOPE OF WORK

- Remove and reinstall speakers and fire devices for installation of ceiling tiles in the press room. See R.B. Samuels field order #28516 (attached). \$1,245.00 *1,245.00*
- Refeed electric circuits to elevator pits damage during chopping for fuel oil piping. See R.B. Samuels work order #27481 (attached). \$1,988.00 *1,988.00*
- Refeed T.V. monitors in press rom. T.V. could not be installed from underside of slab as shown due to interference with electrified deck. See R.B. Samuels work order #27484 (attached). \$1,626.00 *1,626.00*
- Add additional plywood and furring at room #2318 as requested by Bob Melanoff for additional phone work. See Precision work order #7056 (attached). \$860.00 ✓
- Remove additional stone to investigate fuel oil pipage work. See Miler Druck work order #50710 (attached).

Subtotal
General Conditions
Overhead & Fee
Insurance
Total

933.00 ✓
\$6,652.00 *5,950.00*
532.00
431.00
95.00
\$7,710.00 *(933.00)*

Continued. . .

Agreed for
\$7,200.00