NYC 9/11 Public Portal Document

**GRACE** CONTRACTING CORP.

151-45 6th Road, Whitestone, N.Y. 11357- (718) 767-9000

DATE: NOVEMBER 13, 2001 )

FINAL

## DAILY WORK FORCE REPORT

**Job Name & Location:** World Trade Center
**Contract No.**
**Weather Conditions**

| Labor | | Equipment | | | |
|---|---|---|---|---|---|
| CLASSIFICATION | QUANTIT | Description | MANNED | STANDBY | IDLE |
| SUPERINTENDENT | 2 | CAT 966 LOADER | 1 | | |
| PROJECT ENGINEER | 1 | CAT 446 BACKHOE | 1 | | |
| OFFICE ENGINEER | | CAT 973 LOADER | 1 | | |
| FOREMEN | 1 | CAT 365 GRAPPLER | 1 | | |
| SAFETY OFFICER | 1 | CAT 375 GRAPPLER | 1 | | |
| LABORERS | 26 | HITACHI 750 GRAPPLER | 1 | | |
| IRON WORKERS | 1 | HITACHI 550 GRAPPLER | 1 | | |
| LOCAL 14 | 5 | HITACHI 550 GRAPPLER | 1 | | |
| LOCAL 15 | 9 | HITACHI 1200 GRAPPLER | | | 1 |
| CARPENTER | | 185 CFM COMPRESSOR | 1 | | |
| CARPENTER FOREMAN | 3 | MECHANICS TRUCK | 2 | | |
| TEAMSTERS | 13 | TOOL TRUCK | 2 | | |
| MECHANICS | 2 | TOOL VAN | 1 | | |
| HOUSE WRECKERS | 3 | ROLL OFF | | | |
| | | DUMP TRAILERS | 9 | | |
| | | LOW BED TRAILER | | | |
| | | HIGH DECK TRAILERS | 3 | | |
| | | WELDING TRUCK | 1 | | |
| 3 TICKETS AWISCO | | FUEL TRUCK | 1 | | |
| 2 LOADS MILLINGS IN | | PICKUP TRUCKS | 5 | | |
| | | LIGHT TOWERS | | 8 | |
| | | PARTS TRUCK | 1 | | |
| | | DUMP TRUCKS | | | |
| | | 10 WHEEL DUMP TRUCK | | | |
| | | FLASHING ARROW BOARD | 1 | | |
| | | OFFICE TRAILER | 1 | | |
| | | TUBE TRAILER | 3 | | |
| | | FLAT TRUCK | | | |
| | | PUMP | 2 | | |

Description of Work:

| |
|---|
| 2 HOUR DELAY DUE TO TULLEY MACHINE FALLING IN HOLE, UNSAFE CONDITION TO WORK |
| 1 HOUR DELAY DUE TO DISCUSSION WITH BOVIS& DDC ON AREAS IN WHICH MACHINE CAN WORK |
| MAN TARPING AND TRIMMING STATIONS |
| MAN WATER STATIONS FOR DUST CONTROL |
| MAINTAIN TRAFFIC FLOW IN AND OUT OF AREA |
| CONTINUE REMOVING DEBRIS TOWER 2 |
| LOADS OUT 124 (8 LAODS ON TULLEY TRUCKING) |

GRACE CONTRACTING CORP

| | |
|---|---|
| Approved By: | BY |
| Title | |
| For: | SUPERINTENDENT |



NYC-WTC_000280697